

Kaizen/Project Report Out

June 28, 2018

Report Out by David Babcock

618 Productivity Status Update //

Knapheide Manufacturing 618 High Hour Production Line
April 2018

Team Members:


Ron Hageman	Assembly Manager
Matt Sly	Plant Superintendent, 3 rd Shift
Dyllon Howard	618 Coach, 2 nd Shift
Tim Vandenburg	618 Coach, 1 st Shift
Carson Noble	Manufacturing Engineer
Dave Babcock	Process Excellence Leader



618 Productivity Status Update

Situation	618 Productivity has been down due to the increase in SMO's this year. As a result, more high hour bodies are being pushed through 618 causing a bottleneck at Final Assembly.
Objective	Alleviate bottleneck at 618 Final Assembly by adding Final Assembly capacity and load balancing Final Assembly.
Lean/Six Sigma Tools used	Project Charter, Brainstorming, Process Mapping, Simulation, Affinity Diagrams, Run Charting, Performance Trending, Cost-Benefit Analysis
Key Wastes or Problems found	<ul style="list-style-type: none"> • Delivery – Bottleneck at Final Assembly creates wait time upstream • Delivery – High hour bodies in Final Assembly with standards in queue propagates bottleneck • 6S – Clutter in Final Assembly area creates difficulty moving sides around large bodies at Final • 6S – 617 roof storage prevents access to 618 side tracker for Final Assembly off-load
Accomplished Actions during event (Results)	<ul style="list-style-type: none"> • Developed plan for expanding Final Assembly to 3 stations (match 608/617) • Modified 618 weldment routings to split between 618 & 609 after 618 Door Station • Aligned on event to move re-work off production lines to free up movement space on lines
Follow Thru Actions	<ul style="list-style-type: none"> • Identify solution for balancing Final Assembly – in-floor hoist option not feasible • CAR for expanding Final Assembly (move floor station, remove rollers, install lift) • ME led project to move re-work off production lines – will lead to 6S events across all lines
Sustainment	<ul style="list-style-type: none"> • Update Work Instructions for 618 once new Final Assembly station installed • 6S events needed across all production lines once re-work location defined (timing TBD)

Measure	Goal	Before Event	After Event
Productivity	10% Productivity ↑	76%	86% (target)



Current Layout - 6 day week (133.5 hours)

Scoreboard (Avg. Reps)			
Name	Total Exits	Average Time In System (Min)	Average Time In Operation (Min)
Box Components	1,914.00	23.72	14.37
Box	473.70	99.11	57.53
Side	236.10	68.72	45.40
Final 1 Body	119.20	978.69	64.71
Completed Body	101.80	630.23	135.37

Proposed Layout* - 5 day week (111.25 hrs)

Scoreboard (Avg. Reps)			
Name	Total Exits	Average Time In System (Min)	Average Time In Operation (Min)
Box Components	1,596.00	23.68	14.34
Box	393.60	100.24	57.61
Side	194.70	68.71	45.36
Final 1 Body	107.00	616.05	59.73
Completed Body	99.00	310.99	155.64

618 Routing & Planning SOP's Report Out

Knapheide Manufacturing 618 High Hour Production Line
May 2018

Team Members:

Samantha Robertson	618 Planner
Victor Norton	609 Planner
Jeremy Evans	PIC Manager
Dyllon Howard	618 Coach, 2 nd Shift
Matt Sly	Plant Superintendent, 3 rd Shift
Ron Hageman	Assembly Manager
Bill Greving	Manufacturing Engineer/Costing
Doug Weese	609 Coach, 1 st Shift
Dave Babcock	Process Excellence Leader




618 Routing & Planning SOP's Report Out


Situation	618 Productivity has been down due to the increase in SMO's this year. As a result, more high hour bodies are being pushed through 618 causing a bottleneck at Final Assembly.
Objective	Alleviate bottleneck at 618 Final Assembly by off-loading sides post-Door Station to 609 for Mod & Final Assembly. Essentially adding Mod/Final Stations for 618 to utilize.
Lean/Six Sigma Tools used	Project Charter, Brainstorming, Process Mapping, Simulation, Affinity Diagrams, Run Charting, Performance Trending, Cost-Benefit Analysis
Key Wastes or Problems found	<ul style="list-style-type: none"> • Delivery – Bottleneck at Final Assembly creates downtime upstream • Delivery – High hour bodies in Final Assembly with standards in queue propagates bottleneck
Accomplished Actions during event (Results)	<ul style="list-style-type: none"> • SOPs & updated routings for off-loading assembled sides after Door Station to 609 • Planning specific weldments in more manageable order quantities for load balancing
Follow Thru Actions	<ul style="list-style-type: none"> • SOP's approved and Controlled Document in Doc Library – in progress • Training developed for Coaches & Planners on SOP execution – after SOP approval
Sustainment	<ul style="list-style-type: none"> • Validate split routing sustainable – verification run needed – 2 weeks out due to 609 capacity

Measure	Goal	Before Event	After Event
Productivity	10% Productivity ↑	76%	86% (target)

Δ Run Hours (Next Build)



AS400 Routing



AmeriGas & United Rentals

Amerigas weldments (numbers below) will be planned in orders of **3** (reduced from 6).

Amerigas Weldments
32459750
32469080

United Rentals weldments (numbers below) will be planned in orders of **3** (reduced from 10).

United Rental Weldments		
32860700	32860890	33174440
32513540	32874160	33170640
32407780	32805510	32860700
32789590	32914770	33192300

CMW Hoist Install Time Savings //

Knapheide Truck Equipment Centers & Distributors
May 2018

Team:

Brooks Bainter	NPD Strategic Buyer, Purchasing
Beth Katenin	Product Manager, Marketing
Jake Ludwig	Product Support Service Coordinator
Doug Roberts	Production Manager, 5 th Street
Raymond Boone	Installer, 5 th Street
Lamor Hickman	Continuous Improvement Intern
Dave Babcock	Process Excellence Leader

KNAPHEIDE
SINCE 1848

CMW Hoist Install Savings Report Out

Situation	Knapheide and CMW have worked together to develop a new electrical dual acting hoist to replace the current hoists sourced by KTEC's and Knapheide distributors. This opportunity was identified as a cost savings and install improvement opportunity by the Supply Chain group.
Objective	Realize material and install time savings vs current electrical dual acting hoist on the market today.
Lean/Six Sigma Tools used	Time Studies, Cost-Benefit Analysis, Engineering Design Validation
Key Wastes or Problems found	<ul style="list-style-type: none"> • KTEC's installing scissors into sub-frame prior to mounting unit on chassis • Cutting & re-welding 'support ears' on sub-frame • Unwiring and rewiring of pump controller unit • Engineering drawing modifications flagged during Validation installation
Accomplished Actions during event (Results)	<ul style="list-style-type: none"> • CMW mounts scissors into sub-frame as part of 'Level 1 Install' for KTEC's – 33 min savings • Bolt-on 'support ears' vs cut & weld – 21 min savings • Quick connect controller – 15 min savings • Engineering drawings updated – ensure seamless transition to CMW for KTEC/Distributors
Follow Thru Actions	Quality Spot checks on CWM hoists – ensure all reflect Engineering updates
Sustainment	Update Install code to reflect 1.15 hour reduction – L. Sprinkle Install code updated 6/28 , Pricing update effective 7/1

Measure	Goal	Before Event	After Event
Install Time	1 hour install savings	6.5 hours (sub-frame mount)	5.35 hours (sub-frame mount)
Knapheide Total Value	\$275,000 (\$230/length)	\$0 total value	\$414,000 total value

Current Case - 9' - Rugby 'Lvl 0 Install'	
Hourly Variable Labor Rate (KTEC)	\$ 30
Install Time Savings (hours)	0
Purchase Price	\$ 1,665
Volume (2017)	404

Annual Labor Savings	\$
Annual Material Cost	\$
Total Cost	\$

Current Case - 11' - Rugby 'Lvl 0 Install'	
Hourly Variable Labor Rate (KTEC)	\$ 30
Install Time Savings (hours)	0
Purchase Price	\$ 1,902
Volume (2017)	413

Annual Labor Savings	\$ -
Annual Material Cost	\$ 785,526
Total Cost	\$ (785,526)

TOTAL VALUE PROPOSITION

\$414,000

(Labor, Material Cost, KMAN Net Revenue)

Hourly Variable Labor Rate (KTEC)	\$ 30
Install Time Savings (hours)	1.15
Manufacturing cost (per hoist)	\$ 150
Sales cost (per hoist)	\$ 1,575
Volume (2017)	413
Savings/ to KTEC (per hoist)	\$ 327

Annual Labor Savings (KTEC)	\$ 12,448
Annual Gross Profit (KMAN)	\$ 4,660
Annual Material Savings (KTEC)	\$ 6,660
Total Value Proposition	\$ 125,846

Hourly Variable Labor Rate (KTEC)	\$ 30
Install Time Savings (hours)	1.15
Manufacturing cost (per hoist)	\$ 150
Sales cost (per hoist)	\$ 1,575
Volume (2017)	413
Savings/ to KTEC (per hoist)	\$ 327

Annual Labor Savings (KTEC)	\$ 14,249
Annual Gross Profit (KMAN)	\$ 51,625
Annual Material Savings (KTEC)	\$ 135,051
Total Value Proposition	\$ 200,925

Option - Venco 516 dual acting 'Lvl 0 Install'	
Hourly Variable Labor Rate (KTEC)	\$ 30
Install Time Savings (hours)	0
Purchase Price	\$ 1,664
Volume	23
Annual Labor Savings (vs Rugby Lvl 0)	\$ -
Annual Material Cost	\$ 38,272
Total Cost	\$ (38,272)

Future Case - CMW vs Venco 516 dual acting	
Hourly Variable Labor Rate	\$ 30
Install Time Savings (hours)	1.15
Manufacturing cost	\$ 1,388
Sales cost	\$ 1,500
Volume (2017)	23
Savings to KTEC (per hoist)	\$ 164
Annual Labor Savings (KTEC)	\$ 794
Annual Gross Profit (KMAN)	\$ 2,576
Annual Material Savings (KTEC)	\$ 3,772
Total Value Proposition	\$ 7,142

Option - Venco 520 dual acting 'Lvl 0 Install'	
Hourly Variable Labor Rate (KTEC)	\$ 30
Install Time Savings (hours)	0
Purchase Price	\$ 1,849
Volume	26
Annual Labor Savings (vs Rugby Lvl 0)	\$ -
Annual Material Cost	\$ 48,074
Total Cost	\$ (48,074)

Future Case - CMW vs Venco 520 dual acting	
Hourly Variable Labor Rate	\$ 30
Install Time Savings (hours)	1.15
Manufacturing cost	\$ 1,450
Sales cost	\$ 1,575
Volume (2017)	26
Savings to KTEC (per hoist)	\$ 274
Annual Labor Savings (KTEC)	\$ 897
Annual Gross Profit (KMAN)	\$ 3,250
Annual Material Savings (KTEC)	\$ 7,124
Total Value Proposition	\$ 11,271

Option - Champion S615 dual acting 'Lvl 1 Install'	
Hourly Variable Labor Rate (KTEC)	\$ 30
Install Time Savings (hours)	0
Purchase Price	\$ 1,904
Volume	50
Annual Labor Savings (vs Rugby Lvl 0)	\$ -
Annual Material Cost	\$ 95,200
Total Cost	\$(95,200)

Option - Crysteel 510 dual acting 'Lvl 1 Install'	
Hourly Variable Labor Rate (KTEC)	\$ 30
Install Time Savings (hours)	0
Purchase Price	\$ 1,579
Volume	60
Annual Labor Savings (vs Rugby Lvl 0)	\$ -
Annual Material Cost	\$ 94,740
Total Cost	\$(94,740)

Future Case - CMW vs Champion S615 dual acting	
Hourly Variable Labor Rate	\$ 30
Install Time Savings (hours)	0.25
Manufacturing cost	\$ 1,450
Sales cost	\$ 1,575
Volume (2017)	50
Savings to KTEC (per hoist)	\$ 329
Annual Labor Savings (KTEC)	\$ 375
Annual Gross Profit (KMAN)	\$ 6,250
Annual Material Savings (KTEC)	\$ 16,450
Total Value Proposition	\$ 23,075

Future Case - CMW vs Crysteel 510 dual acting	
Hourly Variable Labor Rate	\$ 30
Install Time Savings (hours)	0.25
Manufacturing cost	\$ 1,450
Sales cost	\$ 1,575
Volume (2017)	60
Savings to KTEC (per hoist)	\$ 4
Annual Labor Savings (KTEC)	\$ 450
Annual Gross Profit (KMAN)	\$ 7,500
Annual Material Savings (KTEC)	\$ 240
Total Value Proposition	\$ 8,190

Option - Venco 516 single acting ' Lvl 0 Install'	
Hourly Variable Labor Rate (KTEC)	\$ 30
Install Time Savings (hours)	0
Purchase Price	\$ 1,553
Volume	190
Annual Labor Savings (vs Rugby Lvl 0)	\$ -
Annual Material Cost	\$ 295,070
Total Cost	\$ (295,070)

Future Case - CMW vs Venco 516 single acting	
Hourly Variable Labor Rate	\$ 30
Install Time Savings (hours)	1.15
Manufacturing cost	\$ 1,388
Sales cost	\$ 1,500
Volume (2017)	190
Savings to KTEC (per hoist)	\$ 53
Annual Labor Savings (KTEC)	\$ 6,555
Annual Gross Profit (KMAN)	\$ 21,280
Annual Material Savings (KTEC)	\$ 10,070
Total Value Proposition	\$ 37,905

Single Acting not
Dual Acting – CMW
better motor

Project 50 Kitting/Hitch Updates

Knapheide Truck Equipment Centers & Distributors
2018

Team:

Beth Katenin	Product Manager, Marketing
Mark Rose	Supervisor, Service Body & Platform Engineering
Kent Birt	Project Manager, Product Engineering
Dave Babcock	Process Excellence Leader



Correcting Kits/Practice	Ford	GM	Dodge
Short	-	-	-
696	10 mins	5 mins	5 mins
6108	5 mins	10 mins	5 mins
6132	5 mins	5 mins	5 mins
Bumper/Rail	Ford	GM	Dodge
Short	-	-	-
696	10 mins	10 mins	15 mins
6108	20 mins	10 mins	30 mins
6132	20 mins	10 mins	30 mins
Hitch	Ford	GM	Dodge
Short	-	-	-
696	-	50 mins	50 mins
6108	50 mins	50 mins	50 mins
6132	50 mins	50 mins	50 mins
Cutting Chassis	Ford	GM	Dodge
Short	-	-	-
696	-	-	-
6108	-	15 mins	-
6132	-	-	-
Pre-Punched Marker Light/License Plate Bracket	Ford	GM	Dodge
Short	-	-	-
696	10 mins	10 mins	10 mins
6108	10 mins	10 mins	10 mins
6132	10 mins	10 mins	10 mins
Totals	Ford	GM	Dodge
Short	-	-	-
696	30 mins	75 mins	80 mins
6108	85 mins	95 mins	95 mins
6132	85 mins	75 mins	95 mins

Best Case Cost - Fully Bolt On Design		Current Case Cost - Fully Bolt On Design	
Hourly Variable Labor Rate	\$ 30	Hourly Variable Labor Rate	\$ 30
Install Time Savings (hours)	0.8333	Install Time Savings (hours)	0.8333
Manufacturing cost (target)	\$ 93	Manufacturing cost (current)	\$ 130
Sales cost	\$ 112	Sales cost	\$ 156
Volume (non-56 UBs)	6000	Volume (non-56 UBs)	6000
Gain/Loss to KTEC (per hitch)	\$ (0)	Gain/Loss to KTEC (per hitch)	\$ (45)
Annual Labor Savings	\$ 149,994	Annual Labor Savings	\$ 149,994
Annual Gross Profit	\$ 111,600	Annual Gross Profit	\$ 156,000
Annual Gain/Loss to KTEC	\$ (960)	Annual Gain/Loss to KTEC	\$ (267,360)
Total Value Proposition	\$ 260,634	Total Value Proposition	\$ 38,634

KTEC Cost	
Buyer's Hitch cost	\$ 81.44
Variable Labor (per hour)	\$ 30
Current Hours	1
Current Cost	\$ 111

current cost - 18K design

20% markup - per Marketing



Report Out by Christy Frankel

Red Oak PGNB install time reduction

Knapheide Truck Equipment Company Red Oak, TX
Week of 6/4

Team Members

Hardie Harris – Vice President

Tim Pike – General Manager KTEC Red Oak

Russ Boozer – QC Manager/Design Engineer

Andy Price – Platform Installer

Mark Rose – Supervisor, Service Body and Platform Standard Engineer

Joey Underhill – Senior Product Designer

Christy Frankel – Process Excellence Leader



Red Oak PGNB install time reduction

Situation		Red Oak mounts significant number of goose neck bodies and will be impactful if there is a reduction in installation time from 4.5 hrs.		
Objective		Reduce install time on PGNB-96 bodies by at least 30 minutes.		
Lean/Six Sigma Tools used		Time Study Standard work DMAIC		
Key Wastes or Problems found		No standard work and lack of point of use tools		
Accomplished Actions during event (Results)		<ul style="list-style-type: none"> Modified mounting brackets as they were being installed backwards Communicated the need to follow provided install instructions Deviation submitted to Quality to implement change in factory immediately Updated the drawing for all 9' PGN A/B/C models to have the gusset moved from the front cross member to the second Yearly savings of \$38,000 based off of 2017 figures 		
Follow Thru Actions		<ul style="list-style-type: none"> Follow up time study to guarantee the standard work instructions are being followed and install time has been reduced Update TEQuote Update Fleet price Training on standard work 		
Sustainment		<ul style="list-style-type: none"> Audit the process Document in Training Tracker 		
Measure	Goal	Before Event	After Event	
Install time	<4.5 hrs.	4.5 hrs.	4 hrs.	

Improve toolbox mounting bracket install time

Knapheide Truck Equipment Company Red Oak, TX
Week of 6/4

Team Members

Hardie Harris – Vice President

Tim Pike – General Manager KTEC Red Oak

Russ Boozer – QC Manager/Design Engineer

Andy Price – Platform Installer

Mark Rose – Supervisor, Service Body and Platform Standard Engineer

Debbie Pursifull – Strategic Buyer (KTEC)

Christy Frankel – Process Excellence Leader



Improve toolbox mounting bracket install time

Situation	Toolbox mounting bracket change from top install to side bolt on install to prevent water entering toolbox.
Objective	Reduce install time by at least 30 minutes
Lean/Six Sigma Tools used	Time Study Standard work DMAIC
Key Wastes or Problems found	<ul style="list-style-type: none"> • No standard work • Lack of point of use tools
Accomplished Actions during event (Results)	<ul style="list-style-type: none"> • New part number set up for side installation • The new part number is 80041100 • Follow-up install time validation is complete
Follow Thru Actions	<ul style="list-style-type: none"> • Update TEQuote • Update Fleet price • Update Standards • Purchasing working with supplier to obtain the best price for the bracket.
Sustainment	<ul style="list-style-type: none"> • Audit the process • Document in Training Tracker

Measure	Goal	Before Event	After Event
Install time	<2 hrs.	2 hrs.	1 hr.

MPV Ladder Rack install

Knapheide West Quincy

Team Members

Richard Pfleging – General Manager

Adam Stark – Team Leader

Adam Scott – Installer

Chuck Barnes – Installer

Christy Frankel – Process Excellence Leader



MPV ladder rack install time

Situation	MPV ladder rack installation exceeding allotted install time and need to be reduced		
Objective	Reduce install hours by at least 45 min.		
Team Members	Richard Pfleging (Sponsor), Christy Frankel (Leader), Adam Stark (Green Belt), Adam Scott and Chuck Barnes		
Lean/Six Sigma Tools used	Time Study and Standard Work		
Key Wastes or Problems found	<ul style="list-style-type: none"> • No standard work • Work space needs to be altered to have a better work flow • The bolts, nuts and washers are being handled multiple times • The installers are sharing tools when bolting the ladder rack to the vehicle • All parts are being laid out on the table before install • All holes in the parts received are having to be bored out • Holes that are being bored are not being touched up 		
Accomplished Actions during event (Results)	<ul style="list-style-type: none"> • Reorganized work station layout • Adequate tools purchased for both installers • Moved to a one piece flow process 		
Follow Thru Actions	<ul style="list-style-type: none"> • Update work instructions • Work with Supply Chain to have nut and bolts sent in bulk 		
Sustainment	<ul style="list-style-type: none"> • Audit the process • Document in Training Tracker 		
Measure	Goal	Before Event	After Event
Install time	2.25 hrs.	3 hrs.	2.25 hrs.

Report Out by David Kasza

Standardize 608 box station parts

Location: KMAN

Date: May 14 – May 21 2018

Team Members

Carson Noble – Manufacturing Engineer

Ryan Blue – Fab Materials

Dave Tanner - Purchasing

Jeremy Evans – PIC

Jennifer Brown - Purchasing

David Kasza – Process Excellence Leader

Phase 1 Standardize 608 box station parts

Situation	<ul style="list-style-type: none"> Currently parts for all but 1 model (8 parts) are kitted for 608 box station Kitting small batch orders is more time consuming than assembly at box station 			
Objective	<ul style="list-style-type: none"> Eliminate kitting required for orders that run on production line 608 Phase 1: Identify the highest volume UBs and the parts required to build for KanBan replenishment at 608 Box station 			
Team Members	Dave Kasza, Ryan Blue, Carson Noble, Dave Tanner, Jeremy Evans, Jennifer Brown,			
Lean/Six Sigma Tools used	<ul style="list-style-type: none"> DMAIC project, Measure and Analyze. 			
Key Wastes or Problems found	<ul style="list-style-type: none"> Duplicate parts for outsource vs. Fab formed panels Unbalanced work flow between kitting and box station 			
Accomplished Actions during event (Results)	<ul style="list-style-type: none"> Identified highest volume product families up to 17.5K units annually 44 panels identified to build 5 highest volume models 100% of box station parts organized for KanBan delivery setup. 			
Follow Thru Actions	<ul style="list-style-type: none"> Move to Phase 2: Material storage, handling and delivery to 608 box station Planning UB reshuffle 			
Sustainment	<ul style="list-style-type: none"> Do not go back to kitting the orders for 608 box station 			
Measure	Goal	Before Event	After Event	
	No kitting	All but 8 panels kitted	100% of parts identified for KanBan	

537 KanBan Commonly Used Parts

Location: KMAN

Date: May 1 – May 4 2018

Team Members

Lance Jones – Plant Superintendent

Matt Smyser – Coach

Ed Spoonmore - Coach

Robert Buckalew - Coach

David Kasza – Process Excellence Leader

537 KanBan Common parts to kit shed

Situation	<ul style="list-style-type: none"> Many parts for production are not on pick lists and therefore are not kitted. The parts are consumed without a replenishment system in place leading to shop delays. 			
Objective	<ul style="list-style-type: none"> Create a system that eliminates shop delays associated with running out of the identified common parts from the kit shed 			
Team Members	Dave Kasza, Ed Spoonmore, Lance Jones, Matt Smyser Logan Buckalew			
Lean/Six Sigma Tools used	<ul style="list-style-type: none"> DMAIC project KanBan, Just in time. 			
Key Wastes or Problems found	<ul style="list-style-type: none"> Upon startup of CCU 537 production ran out of multiple common parts before requesting for replenishment. This caused delays which negatively impacted productivity 			
Accomplished Actions during event (Results)	<ul style="list-style-type: none"> Identified 11 parts not kitted but required for production. Created KanBan cards, trained the employees and coaches on use of the system. Requested initial stocking levels then turned it loose for the process owners to manage. 			
Follow Thru Actions	<ul style="list-style-type: none"> Create signoff sheet for tracking employee training for use of KanBan 			
Sustainment	<ul style="list-style-type: none"> Training and Audit 			
Measure	Goal	Before Event	After Event	
	No shop delays	3 shop delays in 2 weeks	No shop delays since	

Before



After



636(Trim) and 607(Side Assembly) Improvements

CI Interns

Jamie Howell

Lamor Hickman

636 Trim Center Improvements




15 Prioritized action items to improve tool and material flow

1	Part Presentation and organization to the wire line.	2
2	Part Presentation and organization to the (2) PGN Stations	2
3	Part Presentation and organization to the mod stations.	2
4	Part Presentation and organization to the misc stations.	2
5	Part Presentation and organization to the plug and caulk and final inside line.	2
6	Tool Organization on low hour line.	1
7	Tool Organization on wire line.	1
8	Tool Organization on high hour line.	1
9	Tool Organization on PGN stations.	1
10	Tool Organization on mod stations.	1
11	Tool Organization on misc station.	1
12	Tool Organization on final line.	1
13	Tool Organization in plug and caulk.	1
14	Tool Organization in side assy unhang.	1
15	Organize how we are seeing parts coming to the Trim Center (SFC) and coordinating Parts to arrive at the same time.	1

Identify current tools used at all Trim stations with qty., pictures and storage method

Review the list in detail with all three shifts for the right choice of tool for the job.

Assign a location for every tool with storage standardization between all Trim stations

CRESCENT WRENCH 10"	1	Located in a drawer with assorted other wrenches.	
VISE GRIP 7"	1	Located in a drawer with assorted pliers.	
5/32" T-ALLEN	1	Located in a completely unorganized drawer.	

607 Side Assembly Improvements

5s tools at all Side Assembly stations

Identify tools used at all 14 stations

RC3 Tailgate robot		QTY	NEED	SHARE
	PIPE CLAMPS	1		
	2" ANGLE HEAD GRINDER	1		
	WIRE WHEEL	1		
	HARDWHEEL	1		
	VICE GRIPS	1		
	SCISSOR	1		
	6" SCRAPER	2	1	
	3" SCRAPER	1	1	
	BAND CUTTER	1		
	HAMMER	1		
	90 DEG DIE GRINDER	1		
	DA GRINDER	1		
	BALL PEEN HAMMER	1		
	CRESCENT WRENCH	2	1	
	ALLEN WRENCH SET LG	1		
	ALLEN WRENCH SET SM	1	1	
	T-HANDLE 1/8" ALLEN WRENCH	1		
	BLACK RUBBER Mallet	1		
	BOX CUTTER	1		
	FLAT HEAD SCREW DRIVER EXRTA LONG	1		
	CAULKING GUN	1		
	TAPE MEASURE	1		
	5" GRINDER	1		
	HAND CHISEL	1		
	WISE GRIP CLAMPS	4	2	
STEAK RACK ROBOT	4" CLAMPS	3		
	WIRE WHEEL	1		
	BALL PIN HAMMER	1		
	FLAT HEAD SCREW DRIVER EXRTA LONG	1		
	HAND CUTTER	1	1	
	HAND CHISEL	1	1	
	6" SCRAPER	1		
	ALLEN WRENCH SET LG	1		
	ALLEN WRENCH SET SM	1		
	HARD WHEEL	1		1

Implement shadow boards for tools
- currently being fabricated

Organize tools on the new board

Created and posted daily audit sheet for house keeping.

Steel UB Improvement Plan

KNAPHEIDE
SINCE 1848

Steel UB Improvement Plan - Summary

- Ecoat, Assembly, Side Assembly, Paint and Trim are consistent historical constraints
 - Ecoat limits number of UBs possible per shift, and at times constrains output
 - Side Assembly has peaks and valleys – constraining loads at times
 - Paint is outsourced and is constraint at times, causing planned delays
 - Assembly runs 6 days a week, and constrains capacity every week
 - Number of associates in area is a constraint
 - Trim has been historical constraint
-

Areas to review/summarize

- Ecoat
- Side Assembly
- UB Assembly
- Paint
- Trim

Areas not reviewed

- Fab
- Platform Assembly
- Dock
- Kit Shed
- Indirects

Constraint Analysis

Ecoat Capacity

2017 Demand										
Platform	Side Assy	Percent Dbl hung	3 load bar	Annual Cycles	Cycles/wk	Cycle/day	2017 Cycles Max	Target	Utilization	Capacity
13500	50815	48%	100%	10260	213.75	42.75	120	105	99%	
UBs	31000	35%	5%	27000	562.5	112.5	240	210	107%	
2019 PLAN @ 2017 demand										
Platform	Side Assy	Percent Dbl hung	3 load bar	Annual Cycles	Cycles/wk	Cycle/day	2019 Cycles Max	Target	Utilization	Capacity
13500	20520	48%	100%	10260	213.75	42.75	60	52.5	61%	
UBs	31000	35%	5%	27000	562.5	112.5	157.5	210	71%	
2019 PLAN @ max demand capacity										
Platform	Side Assy	Percent Dbl hung	3 load bar	Annual Cycles	Cycles/wk	Cycle/day	2019 Cycles Max	Target	Utilization	Capacity
13500	25080	48%	100%	10260	213.75	42.75	60	52.5	100%	
UBs	43000	35%	5%	37482	780.243	156.0484	180	157.5	99%	
2019 PLAN @ max demand capacity with 225 cycles										
Platform	Side Assy	Percent Dbl hung	3 load bar	Annual Cycles	Cycles/wk	Cycle/day	2019 Cycles Max	Target	Utilization	Capacity
17500	26600	48%	100%	10260	213.75	42.75	60	52.5	99%	
UBs	46000	35%	5%	40065	834.6774	166.9355	180	168.75	99%	

* NOTE: UBs count includes Dump bodies & PGR Ds (PGR Cs can be platform or UB)

Side Assembly Loadbar Capacity

Side Assembly	Unique Part Numbers	Quantity of Parts/Yr	Total Sq Ft of Parts/Yr	Load Bars/Yr	Avg Sq ft/part	Avg Vol/part
All Side Assembly Hung	7,426	378,466	2,950,476	51,641	7.80	50.96
Option B	709	183,746	1,528,082	22,775	8.32	259.16
All Side - Option B	6,717	194,720	1,422,394	28,866	7.30	28.99
PCP Outsourced Today (Projected annual) (For comparison only)	59	22,107	480,054		21.72	374.69
Costs Option B						
KMAN current costs			\$845,257			
Outsource (Powder Coat)			\$1,226,599			
Net Annual Cost added			\$381,342			

Assembly Capacity

Original Plan										
CCU	UB Capacity (per Shift @ 6000)	2017 Current Productivity	2017 UB Data							
Product Family	2017 UB actual orders	UB Capacity breakdown (2017 +20%)	Hours per body	Required Annual Hours	Actual hours year	Productivity Annual	Productivity Actual	Shifts	Man/Hr	Notes
612	6,122	88%	1202.00, 1320.30	127	147	31	4,161	1	9	17.48
			61320.44	185	225	28	6,008			
			61320.38	175	205	30	6,024			
			61320.38	485	563	35	10,596			
618	11,189	88%	696	7943	9,214	6,25	57,587	3	18	10,916
			6967	1,579	1,548	6,25	11,173			
			6967-42	1,591	1,846	6,25	11,153			
			6108	1,214	1,408	7	9,858			
			610854	2,741	5,280	7.5	29,847			
			61538	17,385			104,984			
617	5,173	90%	617	2,546	2,953	17	50,207	3	18	10,916
			617	3,848	4,255	9	38,294			
			617	804	993	14	13,072			
			618	7,018	8,141	30	101,538			
618	4,072	79%	618	3,045	3,532	34	68,088	3	18	93,312
			618	488	568	32	18,123			
			618	3,553	4,096	32	81,694			
507	3,829	80%	507	3,200	3,712	12	45,544	2	15	58,330
			507	1,200	1,382	10	11,528			
			507	4,400	5,104	12	57,072			
Total	25,443		Total	30,604	35,901	171	815			

Paint Capacity

	Plan	2017
Current Paint Output (2017)	12,817	12,817
KUV (painted in KTEC)	5,200	
2 at a time/best practices	1,538	
Add 1 new paint booth	5,385	
2 at a time/best practices (inc S building)	2,154	
Total	27,094	12,817
Bodies	40,000	30,000
% Bodies Kman can paint	68%	43%
5th Street	5,000	5,000
Capacity from South building	5,385	
	37,479	17,817
Total Quincy Capacity % Painted	94%	59%

Summary

- Ecoat – repurpose cycles from Side Assembly to UB cycles (convert system from 50% cycles to UB to 75% cycles to UB. Capacity increases by 50%.
 - Capital estimate \$1M (?) – need quote from TTX. Conveyor & flow updated. Add a hang station for S building Assembly
- Side Assembly – strategically select parts for outsource – platform reduces peak/valleys. Annual cost increases - \$381k per model.
 - Kaizen to modify selected parts to be more strategic/purposeful using model as guideline
- Assembly – nothing required until exceeding 40,000. \$1.4M needed to exceed 40k
- Paint - \$660k to meet increasing demand. Capital might increase once we decide paint booth to repurpose to powder coat to not exceed VOCs

Quality Green Belt and Black Belt Projects

KNAPHEIDE
SINCE 1848

Green Belt projects

Name	Mentor	Project Title	DMAIC Status
Joe Wray	David Bell	PCON Improvement Project	I & C
Brad Denton	David Bell	Element On-Time Delivery	A & I
Allen Pruett	Greg Miller	KUV Improvements: Leaks & Other	C
Justin McCarl	Allen Pruett	Artic Fox Rework	I
Richard Pioch	David Bell	Amazon Build Quality Checks	D
Riley Pryor	Allen Pruett	IPO Item Required Questions/Answers	D
Greg Doscher	David Bell	Distributor Paint Instruction Sheet	A
Jeriah Rabb	David Bell	Engineer & Coach Weld Training, Lab	M
Jeriah Rabb	David Bell	Weld Lab Revamp	I
Craig Myers	Allen Pruett	Artic Fox Rework	I
Rocky Murry	Joe Wray	Seam Sealing Training	D
Ken Roach	David Bell	Nonconforming Material Control Process Revamp	A
Jake Ludwig	David Bell	Coating Performance Process - Suppliers	A
Riley Pryor	Allen Pruett	Chassis Check in App	D
Cory Cottrell	Joe Wray	Processing Product with Rust Standards	D
Joe Wray	David Bell	Aluminum UB Leak Issues	A & I
Tom Rush	David Bell	Element Supplier Issue Tracking	D
Justin McCarl	Allen Pruett	High Impact Customer IPO Review/tracking process	D
Bryan Robertson	Joe Wray	Landscaper(PLB) Issues	D
Steve Gereke	David Bell	Aluminum Paint Timing 24hr cure/Flexing	D
Teresa Fessler	Greg Miller	Supplier Part level vs engineering level	D
Rus Windmiller	David Bell	Documentation and Training Tracker for South Building	D

Black Belt Projects

Name	Dept.	Mentor	Project Title
Allen Pruett	Quality Assurance	David Bell	Process for Electrical Upfits for Fleet
Joe Wray	Quality Assurance	David Bell	Assist 10 People to Green Belt
Teresa Fessler	Quality Assurance	David Bell	Kit Shed Back Order/Lost Parts/Wrong Parts

NEVER SETTLE!

KNAPHEIDE
SINCE 1848

Q&A
